

Kansas Department of Transportation

PROJECT SCHEDULE

Bureau of Local Projects (785) 296-3861

Date Prepared :	July 13, 2015
Prepared for :	Geary County City of Junction city
K.D.O.T. Project Number :	31 TE-0415-01
Type of Funding :	
Current Tentative Letting Date :	6/22/2016

NOTICE

The following dates are furnished as a guide to aid in maintaining this project on a schedule which will insure the letting date indicated. The letting date has been tentatively set and the amount of funds and/or the obligation authority available could cause the schedule to be revised. If the letting date is revised or the completion of the items fluctuate significantly from the established dates listed, this schedule will be revised to indicate the new tentative letting date and project schedule.

Plans forwarded to BLP will not be processed without a current detailed estimate.

ITEMS TO BE COMPLETED	Months to Letting	DEADLINE COMPLETION DATE	DATE COMPLETED <small>-For Your Use Only-</small>
Consultant Design Contract to be Executed by	19.0	November 30, 2014	
Field Check Plans & Estimate to BLP	17.0	January 29, 2015	
Field Check Completed	15.0	March 30, 2015	
Office Check Plans & Estimate to BLP	10.0	August 27, 2015	
Office Check Plans Completed	8.0	October 26, 2015	
Final Check Plans & Estimate to BLP	6.0	December 25, 2015	
Begin CE Agreement	6.0	December 25, 2015	
Final Check Complete	5.0	January 24, 2016	
Transportation Revolving Fund Load Application	4.0	February 23, 2016	
R/W Clearances (1306 Form) to BLP	4.0	February 23, 2016	
Utility Form (1304 Form) to BLP	4.0	February 23, 2016	
Corps of Engineers (NW or 404) Permits to BLP	4.0	February 23, 2016	
Ks. Water Resources (DWR) Permits to BLP	4.0	February 23, 2016	
Begin P S & E	3.5	March 9, 2016	
Preliminary Plans to Construction	3.0	March 24, 2016	
Plans Complete	1.2	May 15, 2016	
CE Agreement Executed	1.0	May 18, 2016	
Advertise	1.0	May 23, 2016	

0

0

CC: TBD
City of Junction city
File